

# GLADSTONE AREA WATER BOARD

Offline Storage Facility and  
Standby Pump System



29 May 2017

## Project Update

Construction on the Gladstone-Benaraby and Skyring Hill Road intersection is progressing well and expected to finish on schedule by 7 July 2017.

Works on the western side of the road are near-finished, with the batter cut back and the line of sight to the south significantly improved. The batter on the western side has now been covered with a hydro-mulch to help prevent erosion.

Works continue on the eastern side, widening the road next to the mudflat to enable a dedicated turning lane. Installation of a drainage culvert on the eastern side is almost complete.

Under our Operational Works permit, we are limited to the works that can be completed on the Offline Storage site until the intersection upgrade is complete. However, contractors have been able to clear a large portion of the site and commence mulching of the felled trees.

We're pleased that, as a whole, road users have been courteous, abiding by signage and driving to the changed traffic conditions.

### **Works throughout June will include:**

- Completion of eastern side widening and laying of road base
- Laying of road seal, line marking and reinstating signage on eastern and western sides

***Thank you for your ongoing support and patience. If you have any questions please feel free to contact the Offline Water Storage Project Office on 0429 103 110 or Bri Kasper on 0438 673 776.***

