

GLADSTONE AREA WATER BOARD

Offline Storage Facility and Standby Pump System



19 December 2017

Project Update:

We're excited to announce that we are now at the half way point, with 50% of the construction schedule achieved and on track for completion in October 2018.

Bulk earthworks on the embankment are nearing completion, with only finishing works to occur in the New Year. You'll notice earthworks machinery will be significantly downscaled towards the end of January.

In the New Year, focus will move to construction of the pump station, with several large

components being mobilised onto site. Upgrade of Cupitt Road will also commence at the end of February.

On site works will finish for the year this Friday (22/12/17) and recommence on Monday 8th January 2018. We'd like to ask neighbours if you notice any trespassers on site or suspicious activity during this time, please contact police or our on call mobile number 0429 103 110.

On behalf of the Gladstone Area Water Board and Golding Contractors, we would like to wish you a very Merry Christmas and Happy and Safe New Year. Thank you for your support and patience throughout the year – we look forward to seeing you in 2018.

